

Relocation of all Kayak Racks – Preparing for Soft Armor Construction

	Oct 29- Nov 2	Nov 5 - 7	Nov 8 - 11	Nov 12	Nov 12-14	Nov 15-18	Nov 19	Nov 19-21	Nov 22-25	Nov 26	Nov 26-27	Nov 28- Dec 2	Dec 3
Build 2 Racks	A-B												
Rack Install		A-B			C-D			E-F			G-H		
Owners Relocate			A-B			C-D			E-F			G-H	
Rack Demo & Re-number				Original A-B			Original C-D			Original E-F			Original G-H

1. Rack relocation will be completed in a domino effect starting with rack A and B, then racks C and D, E and F and then rack G
2. As this unfolds, the Spit becomes an isolated construction site due to the large equipment and hazards associated with all construction locations. We will also be giving portions of the parking areas to the contractor for material lay down and staging.
3. In the unfortunate event a kayak is not moved by the due date, staff will cut the lock, relocate the craft to the new location, install a new lock and send an invoice for payment and notify the owner of the action taken.
4. Please contact Andrea at Member Services (memberservices@suddenvalley.com) to discuss any issues related to your current rack assignment. Given we need to move all of these with minimal disruption, we are freezing rack assignments effective today. If you desire to make any changes in rack assignment locations, please contact Andrea the week of December

